

1

This default PDF was generated via NestForms. You can <u>clone this example form</u> <u>into your account</u>, start collecting and exporting data into this template in seconds.

## Report details for the Event - C1234X

C1234X - Sinead Duggan

27/09/2024

## **Address and Client Details**

Question	Answer
Job Number or Serial Code	C1234X
Client Name	John Smith
Client Address Line 1	1 The Birches
Client Address Line 2	Seaview
City/Town	Dublin
County	Dublin
Postcode	D75 G12K
GPS Location	53°20'48"N 6°8'24"W

## **Inspection Checklist**

Question	Answer
Confirm all installed items per the client's request	Kitchen sink installed with all connections, Bathroom sink and fittings secured., Toilet fitted and functioning., Shower unit installed and tested for leaks., Bathtub installed and sealed., Radiators installed and connected to the central heating system., Boiler unit installed and commissioned., Water heater connected and tested., Water softener unit installed.



Question	Answer
Any supporting notes or images?	no files Comments: All items checked as per client request
Ensure all hot water pipe-work is properly insulated. Proof images	Comments: All good
Inspect accessible fittings for leaks.	Leak detected
Leaks detected - Resolved?	Yes
If no, date for resolving	27/09/2024
Supporting leak notes and images	Comments: Fixed
Flush central heating system with Fernox (if applicable).	Not Applicable
Check all waste pipe connections for secure fitting	Push fit, Compression fittings, Threaded fittings, Crimp fittings, Flanged connections, Solvent weld
Check waste pipes connections, any comments or images	no files <b>Comments:</b> All in order



Question	Answer
All sanitary ware secure	Bathroom 1 sink, Bathroom 1 toilet, Bathroom 1 shower, Bathroom 2 toilet, Bathroom 2 shower and bath, Kitchen sink, Pantry sink
All sanitary ware secure, any Comments & Images	Comments: Sink was loose - resolved
Kitchen sink	3
Bedroom 1 Shower head	3
bedroom 1 sink	3
Bedroom 2 sink	3
Bathtub faucets	4
Outdoor taps (garden or hose connections)	3
Washing machine water inlet	3
Dishwasher water inlet	3
Toilet fill valves	4
Boiler or water heater pressure relief outlets	4
Main stopcock	No issues, Levers present/intact, Caps intact/secured, Screws present/tightened
Isolation valves	No issues, Levers present/intact, Caps intact/securedion 2, Screws present/tightened  3 / 5



Question	Answer
Radiator valves	Levers present/intact, Caps intact/securedion 2, Screws present/tightened, No issues
Boiler valves	Levers present/intact, Caps intact/securedion 2, Screws present/tightened, No issues
Outdoor taps	Caps intact/securedion 2, No issues
Shower mixer valve	Levers present/intact, Caps intact/securedion 2, Screws present/tightened, No issues
Dishwasher/washin g machine inlet valves	No issues, Caps intact/securedion 2
Identify and label emergency isolation valves, image please	Comments: Present and visible
Commission boiler system and optimize settings	Fill and pressurize the system, Check for leaks, Bleed radiators, Set the thermostat, Test the boiler's safety features, Adjust the flow rate, Calibrate the gas pressure, Inspect flue for proper installation, Check the boiler's venting system, Test hot water outlets, Run the boiler, Set heating zones, Review energy-saving settings, Record commissioning data, Provide the homeowner with operating instructions
Commission boiler system and optimize settings - supporting notes and images	Comments: Everything tested and working



## **Plumber Details and Sign Off**

Question	Answer
First Name	Mike
Last Name	Rowlings
Email	miker####@gmail.com
Contact Tel Number	01234 567890
Please Sign Off	M
Date & Time	27/09/2024 12:13